

Main Street Upgrades Phase 1

Project Update: September 2, 2008

Progress to date and Schedule Update:

- Work began on August 19th on Parkside Drive, and is expected to continue on Parkside for the next 3 to 4 weeks.
- Due to the size of the excavation required on Parkside, the Contractor has received permission from the Town and Province to keep the excavated areas open over night to minimize the delay each morning. The areas will be secured each night and monitored.
- It is expected that the replacement of the sewage forcemain will begin in one week's time on Main Street, starting at the Beach Street intersection. Main Street will be closed locally on a block-by-block basis as the forcemain is replaced to the Connelly Street intersection. It is expected that this work will take approximately 3 to 4 weeks.
- Once the work on Parkside Drive is completed in 3 to 4 weeks, Main Street reconstruction will begin at the Beach Street intersection. The first section to be closed for reconstruction will be from Beach Street to Sutherland, for approximately 6 to 8 weeks.

As work progresses, we will keep everyone informed of the anticipated closures, and any changes in the schedule. If you have any questions, please contact Councillor Thelma MacDonald (687-2652), and she will get the answer for you.