

Town Of Souris Main Street Upgrades

Weekly Update: March 14, 2008

New items

- There is a site meeting scheduled for Tuesday, March 18th with the utilities to iron out the remaining pole locations in the areas where line clearance from buildings is still a safety concern.
- I would prefer to wait until the results of the above meeting before the revised schedule (limits of Phase 1 and Phase 2) is released. Therefore, I expect to have the revised schedule available for the last week of March.
- The property at civic #26 Main Street will be purchased by the province and demolished as part of this project. The storm mains in this area will be re-designed to allow for a storm outfall on this property.

Schedule (no change since last update)

Tender date: April, 2008
Phase I Start Date: late May, 2008
Phase I Completion date: end of October, 2008

I am on vacation for the week of March 17 to 21. The weekly update will be provided during the week of March 24 to 28. If you have any questions, please contact Councillor Thelma MacDonald, and she will get the answer for you.