

# Main Street Upgrades Phase 1

## Project Update: September 18, 2008

Progress to date and Schedule Update:

- Sanitary forcemain has been installed from Beach to Chapel, tested andinterconnect with the existing at Chapel.
- Work is presently ongoing on the new water system on Parkside, and thenew storm system on Main Street.
- The truck route is now open on New Zealand Road.
- Main Street has been closed periodically to traffic from Beach to Chapel.One way traffic has been allowed as often as possible, with the streetopen at night.
- It is expected that in about one week, Main Street from Beach to Chapelwill be closed completely until street reconstruction is completed. Theduration is anticipated to be approximately 6 to 8 weeks.
- It is expected that the Contractor will complete street reconstruction toapproximately 100 metres beyond Chapel this fall. The remainder ofPhase 1 (to Union) will be completed in 2009.
- The Town has applied for funding for Phase 2 (Union to MacPhee).As work progresses, we will keep everyone informed of the anticipated closures, and any changes in the schedule. If you have any questions, please call 687-2906 and leave a message, we will get back to you as soon as possible or contact CouncillorThelma MacDonald, and she will get the answer for you.

Thank you

Darrell Fisher